

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE
PROSECUTED**

Permit #: PRRES20203528
Address: 2346 SW HICKORY LN, LEES SUMMIT, MO 64082

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	John Morris	Failed - Stop Work	Thursday, February 25, 2021

Corrective Action Required

1 Miscellaneous Correction

-Second story exterior braced wall has been compromised. Bracing method requires the wall to be continuously sheathed with a wood structural panel on all sheathable surfaces with 6" oc edge and 12" field fastening. Bedroom 3 where covered patio roof meets second story exterior wall. Provide engineered solution for repair, field repairs are not adequate

Insulation has not been approved, contractors currently onsite

Comments: