

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202672
Address: 606 NE LONE HILL DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, March 02, 2021

Corrective Action Required:

1 Misc

FRAMING:

-Nail the garage PFH wall sheathing to lvl header per code

-Insulate first, then solid block cantilevered joists above exterior kitchen wall

-Toe nail joists to wall top plates with 4-8d or 3-10d

-Provide tempered glass window at master bathroom tub

-Install interior bracing per plan

ELECTRICAL:

-Provide a receptacle for foyer wall wider than 3 ft (for foyer larger than 60 sq ft).

Comments: