

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204977
Address: 202 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	Michael Harkins	Failed	Thursday, March 04, 2021

Partial Correction:

1	Misc	- PARTIAL PASS - - SUBMIT ENGINEERS SOIL REPORT & COMPACTION REPORT FOR AB3 IN 8" LIFTS - - INSULATE FROST FOOTINGS ON AB-3 -
---	------	---

Corrective Action Required:

2	Miscellaneous Correction	- DIG DOWN AND PROVIDE FROST PROTECTION ON WALKOUT PORTION OF THE FOUNDATION AS PER DISCUSSION ON SITE WITH DAN BROMLEY AND JASON. - - PROVIDE THE ENGINEERS REPORT ON 8' LIFTS-
---	--------------------------	---

Comments: