

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20202666  
Address: 4708 NE SARATOGA CT, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Monday, March 08, 2021

Corrective Action Required:

1	Misc	-Nail siding to sill plates per code **Not done at rear of garage  -Complete exterior window and door framing  -Complete framing around garage steel column and I beam  -Provide PFH walls per plan. All PFH framing and nailing shall be per plan detail **Not done. The PFH walls at the rear of the garage not strapped and nailed per plan  -Install flashings for roof penetrations  -Support joists with hangers under pantry cantilevered joists  ELECTRICAL: -Protect wiring within 6 ft of attic access opening **Fasten wiring to running board  -Protect wiring at foyer wall
---	------	--

**\*\*At I beam support studs at foyer side**

**\*\*OK TO INSULATE**

**\*\*THIS IS A 4TH INSPECTION ALREADY. EVERY FAILED INSPECTION AFTER THE 3RD ONE WILL RESULT IN A RE-INSPECTION FEE**

**Comments:**