

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201463
Address: 3000 NW AUDUBON LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Monday, March 08, 2021

Informational:
1 Misc Kevin's crew ripped out curb's and end section of asphalt on Audubon. RP 9-16-20

Informational:
2 Misc Kevin's crew spread out 1,100 tons of MODOT Type 5 base rock for the new end section of Audubon. RP 9-17-20

Informational:
3 Misc ESS has started making modifications to the appearance of the storm structure. RP 3-5-21

Informational:
4 Misc ESS drilled and set new rebar through out the structure. RP 3-8-21

Comments: