

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20203248

Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081
1195 NW VIEW HIGH DR, LEES SUMMIT, MO 64081
640811201 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Miscellaneous PWORKS Inspection	John Jackson	Partial	Tuesday, March 09, 2021

Informational:

1 Misc

3/9/21 Tuesday

Contractor has been underway to construct Bridge over waterway as per plan. Construction started at Bent NO. 2 . Today water had to be pump out of construction site due to the upstream dam being worked on by the Core of Engineers at Lake Lackawanna (water was allowed down stream so they could repair pipes). Going forward they will inform the contractor (Clarkston) when they intend allow water to flow down stream. A Temporary containment cylinder was installed. Sand is being poured into the temporary containment cylinder that sit in the Footing that were installed last week to the depth in which piles are be driven into the ground (to the shell rock).

Comments: