

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202118
Address: 4405 SW ALABASTER CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Wednesday, March 10, 2021

Corrective Action Required:

1	Misc	-EC#2 hold down per plans -Remove lid at front porch to allow for inspection of truss hold downs -(4) 2x4 stud pack bearing at all girder truss ends per plans -Garage portal header to jack stud strap at dbl car garage per plans R602.10.6.2 -Address overbored sgl and dbl floor joists for DWV, above basement stair landing -Address (4) floor joists in mech room above main service panel bored for pex less than 2" apart and bored less than 2" from end of joist -submit letter on fix -Land NM to boxes at basement den windows -Flashing at sgl car garage door trim
---	------	---

Comments: