

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20191614  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Partial	Wednesday, March 10, 2021

Informational:	
1      THIRD FLOOR	— AREAS APPROVED —
	***BUILDING C***
	PRE ROCK:
	3019-3031 MECHANICAL ROOM WALLS AND BEHIND SHOWERS (EXCEPT SHEAR WALLS AS DESCRIBED IN CORRECTIONS)

OK TO ROCK CORRIDOR WALL FOR SOFFITS ONLY AND INSTALL RC ON CEILING

Informational:	
2      SECOND FLOOR	— AREAS APPROVED —
	***BUILDING C***

PRE ROCK:  
OK TO ROCK WALLS OF MECHANICAL ROOMS 2020-2031  
OK TO ROCK CORRIDOR WALLS FOR SOFFIT AND INSTALL RC AT CEILING

Informational:	
3      FIRST FLOOR	— AREAS APPROVED —
	**MCAL BUILDING**

PRE ROCK:  
MECHANICAL ROOM 165 NORTH WALL

Corrective Action Required:

4

Miscellaneous  
Correction

-2019-PROTECT PENETARATION AT 2HR FIRE WALL  
-SEAL CORRIDOOR PENETRATIONS AND DRAFT STOP FOR SOFFIT PRE ROCK  
-INSTALL RC CHANNEL AT MECHANICAL ROOM CEILINGS AND CORRIDOOR  
SOFFITS FOR INSPECTION  
-CORRECT NAILING PATTERN AT MECHANICAL ROOM SHEAR WALLS 3021 &  
3020

**Comments:**