

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20203284  
Address: 4417 SW NAUTILUS PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                               | Inspector:         | Outcome: | Date:                    |
|---|--------------------|----------|--------------------------|
| <b>All Rough Inspection - Residential</b> | Patrick Schonfeldt | Failed   | Thursday, March 11, 2021 |

Corrective Action Required:

|   |      |   |
|---|------|---|
| 1 | Misc | -LIB bracing bottom plate connection bath#5 and pantry<br>-The (2) 1 3/4" x 11 1/4" lvl at kitchen wall are to be supported by (3) 2x4 stud packs at bearing ends per plans<br>-(4) stud pack at all girder truss support ends per plans<br>-All truss hangers per plans -Truss bracing per plans<br>-Complete electrical at suspended slab in basement<br>-Fireblock between top plate and framing/foundation wall in basement - see E wall basement bedroom at gas line |
|---|------|---|

**Comments:**