

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203513
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Joe Starlin	Partial	Friday, March 12, 2021

Informational:

1 Misc

1-25-21 10:40am Light rain. They are moving equipment on site.
1-26-21 11:02am Staco Electric is on site doing work. There is no other work taking place.
2-3-21 1:34pm They are digging out for storm pip at the north end of the site.
3:50pm They have installed 2 sticks of storm pipe and cut into the existing storm box.
2-4-21 8:51am Pro Design is on site installing storm pipe. Bad weather is expected later today.
2-8-21 8:46am There is no work taking place due to weather.
2-9-21 8:19am Snow. No work taking place.
2-10-21 9:12am Light snow. No work taking place on site.
2-22-21 8:26am There is a crew on site cutting grade.
3-1-21 8:06am They are digging on the east side of the site for storm.
3-3-21 1:18pm The work on site require no inspections from me at this time.
3-4-21 10am The work taking place does not require inspections from me at this time.
3-5-21 11:20am There is no work taking place that needs inspections at this time.
3-9-021 3pm No inspections are needed at this time.
3-11-21 11:17am The work taking place does not require any inspections from me at this time.
3-12-21 11:32am Rain. There is no work taking place.

Comments: