

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202959
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Joe Starlin	Passed	Monday, March 15, 2021

Informational:

1 Misc

1-20-21 10:087am Rodriguez is on site laying base for the sidewalk on the south side of the site. They are using a compactor on the base and have no forms set.

1-22-21 8:12am They are forming up the sidewalk and will be pouring at approximately 11:30am. 11:11AM The forms are set. 1:56pm The sidewalk is being poured. They will cover with blankets due to temps.

1-25-21 8:10am The sidewalk is covered with blankets. I will check for ADA compliant at a later date.

Comments: