

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20203293  
Address: 4716 NE SARATOGA CT, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Monday, March 15, 2021

Corrective Action Required:

1 Misc

FRAMING:

- Nail garage PFH walls w/ 8d @3" oc
- Fb hole at main fl closet/rear dining wall; fb at plumbing traps; fb fireplace shelf wall from roof space at back side; fb basement wall vertically at ten ft or less interval ; fb basement walls from fur down ceiling space; fb basement dead spaces from ceiling at bedroom closets
- Anchor sill plates within 12" of breaks
- Unblock return air space at rear basement bedroom wall

PLUMBING:

- Install stud shoes for over bored studs at master bathroom sink wall and laundry wall

**\*\*OK TO INSULATE**

**Comments:**