

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202666
Address: 4708 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Monday, March 15, 2021

Corrective Action Required:

1	Misc	-Provide PFH walls per plan. All PFH framing and nailing shall be per plan detail **Strap portal frame brace walls per plan **Shim gap between header and double studs at right side of slide door **Exterior nail shall be done per code w/ 8d @ 3" oc spacing **THIS IS A 6TH INSPECTION ALREADY. EVERY FAILED INSPECTION AFTER THE 3RD ONE WILL RESULT IN A RE-INSPECTION FEE **3/15-REINSPECTION FEE ASSESSED
---	------	--

Comments: