

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20210103  
Address: 2100 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm - Outlet Structure</b>	John Jackson	Partial	Tuesday, March 23, 2021

Informational:  
1 Misc 3/22/21 Monday  
Waiting on approved project plans. Contractor worked on the installation of storm outlet 3-3. Contractor removed approximately 1.5 of existing 48" storm metal pipe that storm outlet structure 3-3 is directly connected to as per project plans (C 3-1).

Informational:  
2 Misc 3/23/21 Tuesday  
Contractor installed 6'x6' outlet storm structure 3-2. Inverts & collars were poured on storm outlet structures 3-2 & 3-3 and Approximately 50' of 42" corrugated HPDE storm pipe. Excavation was backfilled at the end of work day.

**Comments:**