

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20203284  
Address: 4417 SW NAUTILUS PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Robb Popp	Not Ready	Wednesday, March 24, 2021

Corrective Action Required:

1	Misc	3-24-2021
---	------	-----------

- Inspection denied due to lack of erosion control-
- Erosion control requires constant maintenance. Restore silt fence at perimeter of lot or provide acceptable alternative erosion control before any further inspections
- LIB bracing bottom plate connection bath#5 and pantry
- The (2) 1 3/4" x 11 1/4" lvl at kitchen wall are to be supported by (3) 2x4 stud packs at bearing ends per plans
- (4) stud pack at all girder truss support ends per plans
- All truss hangers per plans -Truss bracing per plans
- Complete electrical at suspended slab in basement
- Fireblock between top plate and framing/foundation wall in basement - see E wall basement bedroom at gas line

**Comments:**