

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201466
Address: 4060 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Air Test	John Jackson	Passed	Wednesday, March 24, 2021

Informational:
1 Misc 3/23/21 Tuesday
Contractor began Air test but stopped due to rainy weather conditions. Air test passed from existing manhole on NE Chapel Ridge Place To Manhole A-1.

Informational:
2 Misc 3/24/21 Wednesday
Contractor restarted the air test today. Sanitary Air Test passed from A-1 to A-2 & A-2 to A-3.

Informational:
3 Misc

Comments: