

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20201466  
Address: 4060 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Air Test</b>	John Jackson	Passed	Wednesday, March 24, 2021

Informational:  
1 Misc 3/23/21 Tuesday  
Contractor began Air test but stopped due to rainy weather conditions. Air test passed from existing manhole on NE Chapel Ridge Place To Manhole A-1.

Informational:  
2 Misc 3/24/21 Wednesday  
Contractor restarted the air test today. Sanitary Air Test passed from A-1 to A-2 & A-2 to A-3.

Informational:  
3 Misc 3/24/21 Wednesday  
All of Line B passed sanitary air testing, B4-B3, B3-B2, B2-B1, & B1-Ex MH .

**Comments:**