

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20203433  
Address: 1721 NE WOODLAND SHORES CT, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pool Steel/Bonding - Residential</b>	Khanh Nguyen	Failed	Thursday, March 25, 2021

Partial Correction:

1 Misc

POOL COMPONENTS BONDED: POOL SHELL WITH JUMPERS TO BOND PERIMETER

**\*\*NOT READY. BOND THE POOL SHELL TO THE DECK REBAR WITH LISTED REBAR CLAMPS, BOND THE POOL WATER WITH LISTED DEVICE W/ MIN 9 SQ INCHES OF CONTACT WITH WATER AT ALL TIME, RUN A BONDING JUMPER TO EQUIPMENTS LOCATION, BOND THE PERIMETER WHERE THERE IS NO DECK WITH #8 SOLID CU CONDUCTOR LOCATED 18"-24" FROM INSIDE POOL WALL AND 4"-6" BELOW SOIL**

**Comments:**