

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20203433

Address: 1721 NE WOODLAND SHORES CT, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pool Steel/Bonding - Residential	Khanh Nguyen	Failed	Thursday, March 25, 2021

Partial Correction:

1 Misc

POOL COMPONENTS BONDED: POOL SHELL WITH JUMPERS TO BOND PERIMETER

****NOT READY. BOND THE POOL SHELL TO THE DECK REBAR WITH LISTED REBAR CLAMPS, BOND THE POOL WATER WITH LISTED DEVICE W/ MIN 9 SQ INCHES OF CONTACT WITH WATER AT ALL TIME, RUN A BONDING JUMPER TO EQUIPMENTS LOCATION, BOND THE PERIMETER WHERE THERE IS NO DECK WITH #8 SOLID CU CONDUCTOR LOCATED 18"-24" FROM INSIDE POOL WALL AND 4"-6" BELOW SOIL**

Comments: