

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202666
Address: 4708 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, March 25, 2021

Corrective Action Required:

1	Misc	-Provide PFH walls per plan. All PFH framing and nailing shall be per plan detail **Look at the plan detail for the PFH/CSPF wall detail. It shows you clearly how to nail the siding to the framing. **Please nail the master bedroom exterior siding to the header w/ 8d 3" grid pattern; nail the bottom of siding of both rear PFH walls to rim band per plan. See the bottom right corner picture on the last page of plan **THIS IS A 8TH INSPECTION ALREADY. EVERY FAILED INSPECTION AFTER THE 3RD ONE WILL RESULT IN A RE-INSPECTION FEE **3/25-REINSPECTION FEE ASSESSED
---	------	---

Comments: