

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20203202
Address: 1213 NE GOSHEN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, March 25, 2021

Corrective Action Required:

1 Misc

FRAMING & ETC:

-Nail H-frame into lvl header or install strap

**Look at the PFH wall detail. The straps are supposed to be at the inner side of the walls.

-Frame, strap header, and nail CS-PF walls at rear of house per plan

**Nail all the CS-PF walls sheathings to header and rim band per plan. See the bottom right corner picture on the last page of plan

-Nail joists hangers at triple 2x10 connections

**not done. You must nail all the round holes of the hangers. There are still few hangers that do not have adequate nailing.

**OK TO INSULATE

**PLEASE BE ADVISED THAT AFTER THE 3RD FAILED INSPECTION, A NOT-READY FEE WILL BE ASSESSED FOR EACH SUBSEQUENT INSPECTION

Comments: