

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20203284
Address: 4417 SW NAUTILUS PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Not Ready	Friday, March 26, 2021

Corrective Action Required:

1	Misc	3-26-2021 -Inspection denied due to lack of erosion control- -Erosion control requires constant maintenance. Restore silt fence at perimeter of lot. Clean all mud and gravel from street -LIB bracing bottom plate connection bath#5 and pantry -The (2) 1 3/4" x 11 1/4" lvl at kitchen wall are to be supported by (3) 2x4 stud packs at bearing ends per plans -(4) stud pack at all girder truss support ends per plans -All truss hangers per plans -Truss bracing per plans -Complete electrical at suspended slab in basement -Fireblock between top plate and framing/foundation wall in basement - see E wall basement bedroom at gas line
---	------	--

Comments: