

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204543
Address: 103 NW GRADY CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Failed	Friday, March 26, 2021

Corrective Action Required:

1	Misc	PROVIDE ENGINEERS LETTER FOR DAMAGED TRUSS A-12 MASTER BED AT HVAC / B VENT (nail per engineers letter) - PROVIDE 1 ROOF VENT @ COVERED PATIO PER PLAN (4.00) - Ok to insulate DO NOT SHEETROCK UNTIL TRUSS REPAIR NAILING RE-iINSPECTED
---	------	--

Comments: