## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20201011 Address: 4016 SW MERITAGE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                 | Inspector:  | Outcome: | Date:                     |
|---|---|----------|---------------------------|
| Occupancy Inspection - Codes<br>Residential | Patrick Schonfeldt  | Failed   | Monday, March 29,<br>2021 |
| Corrective Action Required:                 |   |          |                           |
|   | <ul> <li>-Resolve outstanding inspection fee(s) before final c of o</li> <li>-Obtain lawn irrigation system permit</li> <li>-Install deadbolt at front door</li> <li>-Provide anti siphon device at main water line spigot in basement</li> <li>-Install water heater</li> <li>-Add extension or splash block to sump pump discharge, 36" from foundation</li> <li>-Required clearance from top of water meter to lid 14"-18"</li> <li>-Locate, expose and raise to grade if necessary manhole MH F-2 as shown on plot plan</li> <li>-Correct grading on SE side of driveway at front of lot, negative slope at sunken section</li> </ul> |          |                           |

**Comments:**