

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20201466  
Address: 4060 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Vacuum</b>	Ronald Paynter	Passed	Monday, March 29, 2021

Informational:

1	Misc	3/24/21 Wednesday Vacuum test passed for MH A-1 & A-2
---	------	--

Corrective Action Required:

2	Misc	All manholes except for B2 passed their vacuum test. Beemer will be back on Monday to remove casting, cone and rings to find the leak. RP 3-26-21
---	------	---

Informational:

3	Misc	Sanitary manhole B2 passed it's vacuum test. RP 3-29-21
---	------	---

**Comments:**