

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201709
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|--------------|----------|-------------------------|
| Storm Sewer Construction Inspection | John DiMauro | Partial | Tuesday, March 30, 2021 |

Informational:
2 Misc

The Redford crew is wrapping up the storm sewer install. The crew has the lines complete and is setting lids for the boxes. The collars have been poured and the crew plans to pour the final inverts this week. Photos of the work are uploaded.

Comments: