

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063  
412 NW OLIVE ST, LEES SUMMIT, MO 64063  
408 NW OLIVE ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Joe Starlin	Partial	Wednesday, March 31, 2021

Informational:

1 Misc

3-30-21 1:59pm Howerton has set the storm boxes A2 and A3. They are getting ready to lay rock to install pipe.

3-31-21 9:36am There is no work taking place. They have set the storm pipe and poured one collar and invert on A2.

**Comments:**