

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063412 NW OLIVE ST, LEES SUMMIT, MO 64063408 NW  
OLIVE ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Joe Starlin	Partial	Thursday, April 01, 2021

Informational:

1 Misc

11-19-20 8:46am They are placing rock around the water line. They will be pouring thrust blocks later today. 3:30pm They will be pouring thrust blocks a king and backfilling.

11-30-20 9:11am The power company is on site to support a pole to allow Howerton to dig out for the water line. 11:03 am They have dug out for the water line and installed the rock. They will install the water line and call for a inspection. 2:15pm They have the water line installed and are covering with rock.

12-9-20 1:32pm Howerton Plumbing is installing approximately 20' of water line and a valve.

12-10-20 8:46am Howerton are working on moving the fire hydrant and connecting the water line. 2:10pm They have poured the trust blocks and are started backfilling.

12-17-20 8:47am The contractor will be connecting the water and moving the fire hydrant today. The fire hydrant has a leak. Steve Robbins is checking with the Water Department for direction.

12-18-20 Howerton is getting set up to flush the water main. We will start this at approximately 10:30am. 11:27am Howerton has flushed the line free of chlorine. We will pull samples Monday the 21st.

4-1-21 8:44am We will be shutting down the water main at 9am for the tie-in.

9:05am The water is shut off. 10:05am The water has been restored.

**Comments:**