CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204249

Address: 118 NW GRADY CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Michael Harkins Failed Thursday, April 01,

Residential 2021

Corrective Action Required:

2 Misc Fire block B vent at ceiling garage

Fire block soffits basement gym & bath

Missing windows sales office

Insulate cantilever as required prior to blocking

(2.32 entry coat closet)

Fire block top plate at single car garage & bed #2 front wall, SGD, & nail braced

wall panels per code Provide LIB bath #2 / hall

Vertical fire block every 10' bed #3
Tighten anchor bolt gym closet
Seal all low volt upward penetrations
Provide HUS26 truss B2 sales office
Provide lateral bracing per truss specs C-7

Tighten anchor bolts garage

Provide flashing above horizontal trim window under deck

Comments: