

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210599  
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control</b>	Michael Harkins	Partial	Friday, April 02, 2021

Informational:

1      Misc

4-2-21 11:06am On 4-1-21 I met with Nik Torres and Jim Kiffer on site to go over the project. I informed them they needed to get erosion controls in place before grading takes place. They agreed and had erosion controls scheduled. At this time there is no erosion controls in place and they are grading. I spoke again with Nik Torres and he was going to make calls to get the erosion controls in place. If erosion controls are not put in place per plan by the end of today a stop work order will be issued and no further work will be allowed. 11:17am Advanced Erosion Solutions is now on site.

**Comments:**