

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210599
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Joe Starlin	Partial	Monday, April 05, 2021

Informational:

1 Misc

4-2-21 11:06am On 4-1-21 I met with Nik Torres and Jim Kiffer on site to go over the project. I informed them they needed to get erosion controls in place before grading takes place. They agreed and had erosion controls scheduled. At this time there is no erosion controls in place and they are grading. I spoke again with Nik Torres and he was going to make calls to get the erosion controls in place. If erosion controls are not put in place per plan by the end of today a stop work order will be issued and no further work will be allowed. 11:17am Advanced Erosion Solutions is now on site.

4-5-21 8:09am Erosion controls are in place and working at this time.

Comments: