

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20210599  
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Proof Roll</b>	Ronald Paynter	Partial	Monday, April 05, 2021

Informational:  
1 Misc 4-5-21 11:55am The developer wants a sub-grade proof roll. There is a third party inspector on site from CFS. 12:35pm Larry Blair is doing the dirt work on site. The proof roll failed in five spots. Corrections will need to be made. CFS will be doing a report.

**Comments:**