

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20203433  
Address: 1721 NE WOODLAND SHORES CT, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pool Steel/Bonding - Residential</b>	Khanh Nguyen	Partial	Tuesday, April 06, 2021

Partial Correction:

1 Misc

POOL COMPONENTS BONDED: POOL SHELL WITH JUMPERS TO BOND PERIMETER, PERIMETER BOND, JUMPER TO EQUIPMENT PAD

\*\*THE POOL WATER BONDING DEVICE IS INSTALLED INSIDE THE SKIMMER, BUT THE BONDING CONNECTION TO THE POOL SHELL CANNOT BE VERIFIED. THERE IS NO VISUAL INDICATION THAT IT IS BONDED TO THE PERIMETER REBAR OR BONDING LOOP. I TALKED TO THE HOME OWNER, AND SHE SAID THAT THE POOL BUILDER TOLD HER THAT THE DEVICE INSIDE THE SKIMMER IS BONDED.  
\*\*PROVIDE A SIGNED LETTER CONFIRMING THE BONDING OF THE POOL WATER BONDONG DEVICE TO THE POOL SHELL OR PERIMETER

Comments: