#### CITY OF LEE'S SUMMIT

# Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20204591

Address: 107 NW GRADY CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Michael Harkins Failed Tuesday, April 06, 2021

Residential

Corrective Action Required:

1 Misc Gas service FAIL

Provide soffits/ furr outs garage Tighten anchor bolts garage

Seal fire blocking top HVAC chases great room

Provide 2 x 6 stud wall per plan (2.12) rear garage wall south of owner entry

door

Address stud packs under beam garage near porch plan calls for 3" SCH 40

column

Provide (2) 9 1/4 LVLs per plan garage behind fridge to beam

Repair floor powder room

Insulate cantilevers prior to blocking (2.32)

Provide solid blocking sheathing breaks above front door Provide fire blocking top plate bed #2 above ft porch

Seal upward penetration bed #1

Provide roof boots radon penetration, vtr master bath, laundry vtr, bed #4

closet

Complete dryer vent to roof connection

Missing stud laundry/ bed #4 Provide H2.5 girder in loft

Provide TJC37 hangers per truss schedule loft & stairway

Provide lateral bracing K2,K3,K4 per plans loft
Provide lateral bracing C5 per plan bed #1
Provide lateral bracing G trusses per plan bed #4
Provide truss layout for trusses beam to front of garage
Provide solid blocking between joist under kitchen island per plan
Provide joist hanger & nail joist hanger basement at stairway
Provide 1" clearance low volt to B vent near water heater
Tighten anchor bolts basement stairs
Provide stud shoes snuff tube at fireplace bores
Provide flashing above horizontal trim overhead doors
Nail sheathing per code north of front stoop

#### **Comments:**