

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201709
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Vacuum	Ronald Paynter	Failed	Tuesday, April 06, 2021

Informational:
1 Misc

John DiMauro

I observed the vacuum testing for SS lines 1, 2 & 3.

Line 1: Manholes 1-3 through 1-12 passed.
Manholes 1-1 & 1-2 still need tested.

Line 2: All manholes passed except 2-3. Crew made corrections and plans to test again in the future.

Line 3: passed.

Corrective Action Required:
2 Misc

Redford replaced a cracked 6 inch ring and resealed manhole 2-3. Still couldn't hold 10 pounds of vacuum for 2 1/2 minutes. They are going to try to find the leak and retest another day. RP 4-6-21

Comments: