

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193157
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Street - Surface Course	Joe Starlin	Partial	Tuesday, April 06, 2021

Informational:

1 Misc

9-14-20 3:04pm They are pouring concrete on private road A on the north side of the site. Geiger is supplying the concrete. The superintendent will be sending the tickets in a email.

4-5-21 8:02am Way & Sons are on site grinding on the asphalt base to prepare for surface.

9:07am They are sweeping and will be laying asphalt in approximately 1 hour. They are starting on the North end of the site and will work there way to the east side of the site. 9:32am The first truck as arrived. The temperature out of the truck is 270 degrees. The temperature behind the paver is 295 degrees. They are using Type 3.

Comments: