Final Inspection Report Inspection Summary

Permit #: PRCOM20191955, Building Permit - Commercial Permit Project Title: ATTIC STORAGE OF LEES SUMMIT Address: 920 NE DEERBROOK ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Occupancy Inspection - Planning	Jennifer Thompson, Planner	Failed	Friday, January 29, 2021	
Corrective Action Required	The landscaping was not complete at the time of inspection. Will need to coordinate with the building inspector to consider time frame for completion. Areas noted for insufficiency were the trash enclosure area, the median			
Corrective Action Required 2 Corrective Action Required 3	The trash enclosure gate was required.	area around the building	g, etc.	
	The ordinance approvin "The glass windows on th		stated the following:	
Corrective Action Required 4 Corrective Action Required 5	It was noted the windows on the interior of the building could be the site will require general stime of inspection as was a trade	acing M-291 seemed to e seen. site clean up. Large mac	be partially clear as the	
	Staff was unable to verif c o m p l e t	•	pace and signage was t a I I e d .	
Corrective Action Required 6	No occupancy can occur until Planning will be able to issue a	a temporary occupancy fo	r the remaining items.	
	It was noted there were what	looked like pipes coming	out of the building on the	

south elevation. Will they remain like that? They seemed unfinished.

Occupancy Inspection - Planning	Jennifer Thompson, Planner	Temporary C of O	Tuesday, February 02, 2021	
Corrective Action Required 1	The landscaping was not complete at the time of inspection. Will need to coordinate with the building inspector to consider time frame for completion.			
	Areas noted for insufficie separating the two p	ncy were the trash encorroperties, area aroun	•	
	Staff will rein	spect on Ma	rch 1, 2021.	
Corrective Action Required 2	The trash enclosure gate wa r e q	as not complete at time of u i r	inspection. A solid gate is e d .	
Corrective Action Required 3	Staff has spoken with Superintendent and is researching if the proposed gate meets the intent of the ordinance. A final answer is not available at this time.			
	The ordinance approv	ing this building s	stated the following:	
	"The glass windows on	the second and third st	ories shall be opaque."	
	It was noted the windows interior of the	-	be partially clear as the uld be seen.	
	Staff has discussed this issue with the superintendent and project manage Attic Storage. A verbal committeement for this to be addressed within the couple was given.			

Comments: