

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193157  
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Street - Surface Course</b>	Joe Starlin	Partial	Tuesday, April 06, 2021

Informational:

1 Misc

9-14-20 3:04pm They are pouring concrete on private road A on the north side of the site. Geiger is supplying the concrete. The superintendent will be sending the tickets in a email.

4-5-21 8:02am Way & Sons are on site grinding on the asphalt base to prepare for surface.

9:07am They are sweeping and will be laying asphalt in approximately 1 hour. They are starting on the North end of the site and will work there way to the east side of the site. 9:32am The first truck as arrived. The temperature out of the truck is 270 degrees. The temperature behind the paver is 295 degrees. They are using Type 3.

4-6-21 8:17am Way & Sons are on site prepping the NW side of the site for surface asphalt. They have the tac down and will be laying asphalt in approximately 1 hour. CFS is on site for testing. 76 Degrees for the high today. They have made repairs to the base asphalt and are now laying surface.

10:50am Way & Sons are on the north side and working there way to the west side parking lot.

3:20pm They have finished on the west side of the site and are now in Firebirds parking to fill in the north west corner. They will be patching a small section on private road B. 3:39pm The asphalt truck has arrived to fill in the

parking lot. 4:13pm Firebirds parking lot is done and they have just finished the patch on private road B. Way & Sons are now cleaning up the area. There is a overcast and rain is expected.

**Comments:**