

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193157
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Street - Surface Course	Joe Starlin	Passed	Wednesday, April 07, 2021

Informational:

1 Misc

9-14-20 3:04pm They are pouring concrete on private road A on the north side of the site. Geiger is supplying the concrete. The superintendent will be sending the tickets in a email.

4-5-21 8:02am Way & Sons are on site grinding on the asphalt base to prepare for surface.
9:07am They are sweeping and will be laying asphalt in approximately 1 hour. They are starting on the North end of the site and will work there way to the east side of the site. 9:32am The first truck as arrived. The temperature out of the truck is 270 degrees. The temperature behind the paver is 295 degrees. They are using Type 3.

4-6-21 8:17am Way & Sons are on site prepping the NW side of the site for surface asphalt. They have the tac down and will be laying asphalt in approximately 1 hour. CFS is on site for testing. 76 Degrees for the high today. They have made repairs to the base asphalt and are now laying surface.
10:50am Way & Sons are on the north side and working there way to the west side parking lot.
3:20pm They have finished on the west side of the site and are now in Firebirds parking to fill in the north west corner. They will be patching a small

section on private road B. 3:39pm The asphalt truck has arrived to fill in the parking lot. 4:13pm Firebirds parking lot is done and they have just finished the patch on private road B. Way & Sons are now cleaning up the area. There is a overcast and rain is expected.

Comments: