

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Thursday, April 08, 2021

Informational:

1 THIRD FLOOR

—AREAS APPROVED—

BUILDING C

PRE ROCK:

3019-3031 MECHANICAL ROOM WALLS AND BEHIND SHOWERS

ROOMS:3019-3031

-STAIRWELL WALLS AND CEILING

BUILDING A

PRE ROCK:

3003-3016 MECHANICAL ROOM WALLS, BEHIND SHOWERS

ROOMS: 3003-3016

STAIRWELL WALLS AND CEILING

Informational:

2 SECOND FLOOR

—AREAS APPROVED—

BUILDING C

PRE ROCK:

OK TO ROCK WALLS OF MECHANICAL ROOMS 2020-2031

OK TO ROCK CORRIDOR WALLS FOR SOFFIT AND INSTALL RC AT CEILING

Informational:

3 FIRST FLOOR

—AREAS APPROVED—

MCAL BUILDING

PRE ROCK:

MECHANICAL ROOM 165 NORTH WALL

Corrective Action Required:

4 Miscellaneous
Correction

3021-COMPLETE RIDGE VENT OR ROOFING

-SEAL LINE SET PENETRATIONS IN DRAFT STOP THROUGHOUT-CHECK LINE SET
PENETRATIONS AFTER INSTALLATION

-3020- MISSING ROOF BOOT AT VENT-CHECK WITH RC INSPECTION

Comments: