

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20203671
Address: 3133 SW BLUE RIBBON ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Friday, April 09, 2021

Corrective Action Required:

1	Miscellaneous Correction	-3" nailing grid pattern at sheathing to header garage portal PFH, see detail on D3 and R602.10.6.2 -Install fireplace and complete gas line at deck fireplace -(2) through bolts at all post/beam connection per code at deck -Solid block between joists at deck fireplace cantilever -Nail all exterior sheathing per plans, 6" edge, 12" field
---	--------------------------	--

****OK TO INSULATE****

Comments: