

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20203953
Address: 4400 SW TANZANITE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Monday, April 12, 2021

Corrective Action Required:

1	Misc	-Address (4) overbored sgl floor joists for DWV and pex bores less than 2" from end of joist at great room windows - engineer letter does not address all issues with overbore of (2) Floor joists for DWV -All truss hangers per plans - see garage - remove insulation from between trusses in ceiling to allow for all truss hangers to be seen in garage
---	------	---

****HOUSE INSULATED WITHOUT APPROVAL****

Comments: