

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20202286  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John DiMauro	Partial	Monday, April 12, 2021

Informational:

1	Miscellaneous Correction	John DiMauro witnessed the core drill and connection to the existing MH. The contractors have installed MH 1-1, 1-2, and 1-3. They will have a tester out doin g companion test when they backfill.
---	--------------------------	---

Informational:

2	Misc	Contractors have hit rock. They have installed wyes between MH 1-2 and 1-3. Installing pipe from 1-3 to 1-4.
---	------	--

Partial Correction:

3	Miscellaneous Correction	MH 2-1 has been installed. The service lines for 55,56,and 57 have been installed. MH 3-1 has been installed. The service lines between 1-3 and 3-1 have been installed. Line 1 has 2 sticks of pipe installed, they have hit a lot of rock.
---	--------------------------	--

**Comments:**