

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20202616
Address: 2001 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	John DiMauro	Passed	Tuesday, April 13, 2021

Informational:

1	Miscellaneous Correction	Had pumping over the fire hydrant crossing . We are going to let it dry out and try later today. It was minimal pumping.
---	-----------------------------	--

Informational:

2	PW-Misc	Still was a little soft, contractors dug up soft area and let air out over night. Installed 4 " extra of base asphalt over soft spot. We let it sit and for a couple hours and then did another proof roll that was good.
---	---------	---

Comments: