

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202637
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Tom Taylor	Partial	Wednesday, April 14, 2021
Informational: 1 Misc		On Monday, 3-22-2021. She Diggs it resumed storm sewer installation on line E. Contractor installed 117LF of 36" HDPE pipe and placed CI structure E3. Contractor poured concrete inverts for structures E2 and E3.	
Partial Correction: 2 PW-Storm Sewer Inspection		Installed approximately 200 ft. OF pipe.	
Informational: 3 Misc		Installed pipe and end section for detention basin in the back of property. Installed storm pipe on line E.	
Informational: 4 Misc		Installing f-3 stormbox and HDPE pipe.on f line.	
Informational: 5 Misc		Waiting on truck to deliver more HDPE pipe. They are continuing work on f-line box F-3.	
Informational: 6 Misc		Waiting on truck to deliver more HDPE pipe. They are continuing work on f-line box F-3.	
Informational: 7 Misc		Waiting on HDPE pipe ton be delivered . Installing boxnF-4	
Informational: 8 Miscellaneous		Installing storm pipe along Bailey Rd. Stom pipe is leading to the east	

Correction

detention basin. Also installing the boxes. This was done on 4/12, 4/13 and 4/14.

Comments: