

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20203248

Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 640811195 NW VIEW HIGH DR, LEES SUMMIT, MO
640811201 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Wednesday, April 14, 2021

Informational:

1 Misc

10/28/20 Wednesday

Contractor has installed over 400' of water main on Line D this was reported on PRSITE 20202246 . The Line D is connected with Line A it Tee of @ the Northside entrance of project off of View High Drive. Hydrant was installed @ Sta 03+97.31 and contractor continued to install water Line D.

Informational:

2 Misc

Informational:

3 Misc

3/9/21 Tuesday

Contractor Chlorinated Line A & D to 03+70 @ 2:00PM. Contractor also corrected a leak that occurred to Line A around the air relief valve (possibly leak due to the heavy truck and equipment coming through entrance area). All were swab with chlorine and flushed.

Informational:

4 Misc

3/31/21 Wednesday

Contractor (Clarkson Gregg - crew) has started working in the Lee's boundary on water Line B. I will establish the approximate Station in future reports. 8" DIP water main is being installed as-per plan. The line connect to the Lee Summit side of the water main at View High Dr. and runs on the

Northside of the road of View High Pkwy. Approximately 800 ft was is in the City of Kansas City Boundries.

Informational:

5 Misc

4/14/21 Wednesday

Contractor (Clarkson - Gregg crew) rotated hydrants along View High Pkwy. They also rotated hydrants along Chipman Road (PRSUBD 20202246).

Comments: