CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20202616 Address: 2001 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------|--|----------|------------------------------|
| Street - Wedge Lift | Steve Robbins | Passed | Wednesday, April 14, 2021 |
| Informational: 1 Misc | Asphalt base was installed for pryor road. The asphalt wedge lift was also installed after cooling down to 140 degrees. this was done on 4/13. today the existing surface was milled out and is ready for 2" of surface asphalt to be installed in the morning when temperatures get to 50 degrees. | | |

Comments: