

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20204839  
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Steve Robbins	Partial	Thursday, April 15, 2021

Informational:  
1      Misc      Core drilled into existing MH 1-6. Used approved boot for 8" pipe to be installed. Started laying 8 sanitary pipe toward MH 3-1. Installed service wyes for lot 184 and 183.

Informational:  
2      Miscellaneous      Still laying pipe toward MH 3-1. Tester was out doing compaction testing on the main and on the 2 service lines.  
Correction

**Comments:**