

Inspection Summary

Permit #: PRSUBD20202616, Development - Subdivision
OSAGE 1ST PLAT - M-150 & PRYOR ROAD IMPROVEMENTS
Address: 2001 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Street - Surface Course	Steve Robbins	Partial	Thursday, April 15, 2021

Informational

1 It is 10:06 and the truck says it is 51 degrees and my phone says 48. I am giiving seal o matic the okay to start surface paving at 10:30. The will be installing 2 " of type 5-6 surface from a50 HWY to Napa Valley Dr on Pryor Rd. The tester will be oiut at 11 to take a sampkle behind the paver and take samples.

Street - Surface Course	Steve Robbins	Partial	Thursday, April 15, 2021
-------------------------	---------------	---------	-----------------------------

Informational

1 It is 10:06 and the truck says it is 51 degrees and my phone says 48. I am giiving seal o matic the okay to start surface paving at 10:30. The will be installing 2 " of type 5-6 surface from a50 HWY to Napa Valley Dr on Pryor Rd. The tester will be oiut at 11 to take a sampkle behind the paver and take samples.

Informational

2 Finishing the last load for surface. The tester was out and has done the testing for the surface asphalt. I will make a final check in the morning.

Comments: