

Inspection Summary

Permit #:PRCOM20202637, Building Permit - Commercial
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Steve Robbins	Pending	
Informational 1 Misc		On Monday, 3-22-2021. She Diggs it resumed storm sewer installation on line E. Contractor installed 117LF of 36" HDPE pipe and placed CI structure E3. Contractor poured concrete inverts for structures E2 and E3.	
Partial Correction 2 PW-Storm Sewer Inspection		Installed approximately 200 ft. OF pipe.	
Informational 3 Misc		Installed pipe and end section for detention basin in the back of property. Installed storm pipe on line E.	
Informational 4 Misc		Installing f-3 stormbox and HDPE pipe on f line.	
Informational 5 Misc		Waiting on truck to deliver more HDPE pipe. They are continuing work on f-line box F-3.	
Informational 6 Misc		Waiting on truck to deliver more HDPE pipe. They are continuing work on f-line box F-3.	
Informational 7 Misc		Waiting on HDPE pipe to be delivered. Installing box F-4	
Informational 8 Miscellaneous Correction		Installing storm pipe along Bailey Rd. Storm pipe is leading to the east detention basin. Also installing the boxes. This was done on 4/12, 4/13 and 4/14.	
Informational 9 Misc		Today they were tying in by the retention wall on Bailey. The contractors have been installing A-line, they are pouring the inverts in the boxes that have been installed.	

Comments: